

Report on Test and Maintenance of Backflow Prevention Device

PART A

Please use a separate form for each device.

For the year _____

☐ Initial test - Complete entire form

☐ Annual test - Complete Part A only

Public Water Supply		Account No.		County	Block	Lot
Facility Name _____ Address _____ Street City Zip			Location of Device _____ _____			
Device Information	Manufacturer	Type ☐ RPZ ☐ PCV	Model	Size (in inches)	Serial Number	
Test before repair	Check Valve No. 1 Leaked ☐ Closed tight ☐ Pressure drop across first check valve _____ psid		Check Valve No. 2 Leaked ☐ Closed tight ☐		Differential Pressure Relief Valve Opened at _____ psid	Line Pressure _____ psi Date M D Y
Describe repairs and materials used					Repaired by Name _____ Lic # _____ Date repaired: M D Y	
Final test	Closed tight ☐ Pressure drop across first check valve _____ psid		Closed tight ☐		Opened at _____ psid	Date M D Y
Water Meter Number		Meter Reading		Type of Service: (check one) 9 Domestic 9 Fire 9 Other _____		

Remarks (Describe deficiencies: bypasses, outlets before the device, connections between the device and point of entry, missing or inadequate airgaps, etc.)

Certification: This device ☐ meets, ☐ does NOT meet, the requirements of an acceptable containment device at the time of testing
I hereby certify the foregoing data to be correct.

Print Name _____ Certified Tester No. _____ Signature _____ Expiration Date _____

Property owners (or owners agent) certification that test was performed:

Print Name _____ Title _____ Signature _____ Telephone _____

PART B

Certification that installation is in accordance with the approved plans.

(To be completed by the design engineer or architect or water supplier.)

I hereby certify that this installation is in accordance with the approved plans.

Name	Title	Date	 m d y	NYS DOH Log # _____
License Number	Phone ()			
Representing		Describe minor installation changes		
Address				
City	State Zip			
Signature _____				

NOTE: Send one completed copy to the designated health department representative and one copy to the water supplier within 30 days of the testing device.
Notify owner and water supplier immediately if device fails test and repairs cannot immediately be made.

INSTRUCTIONS FOR COMPLETING DOH-1013 (9/91)
REPORT ON TEST AND MAINTENANCE OF BACKFLOW PREVENTION DEVICE

PART A - To Be Completed by Certified Tester

- # Indicate the test year and whether initial or annual test.
- # Complete public water supply name, customer account number (if available) and county.
- # Complete block and lot (if available) for New York City Metropolitan area tests.
- # Complete facility name, address and specific location of device (e.g., meter room, etc.)
- # Complete device information including manufacturer, type, model, size and serial number.
- # Complete section A Test Before Repair and indicate:
 - C Whether check valve #1 leaked or closed tight. For RPZ devices, the pressure drop across the check valve must be at least 5.0 psid.
 - C Whether check valve #2 leaked or closed tight.
 - C Opening of RPZ differential pressure relief valve - must be at least 2.0 psid or device must be failed and/or repaired.
 - C Complete water system line pressure in psi and indicate test date.
- # Describe any repairs and materials used and the name and license number of the repairer and indicate repair date.
- # Complete A final test section only if repairs have been made.
- # Indicate the water meter number/meter reading and the type of service (describe A other e.g., boiler feed, irrigation line, etc.)
- # Complete the Remarks section if there are any deficiencies.
- # Complete the certification indicating if the device meets or does not meet the requirements at the time of testing - print and sign your name and indicate certificate number and expiration date.
- # Have the property owner (or owner's agent) certify that test was performed.

PART B - To Be Completed By Design Engineer, Architect or Water Supplier for initial Tests Only

- # Complete name, title, license number, phone number, company name and address.
- # Sign and date form and indicate NYSDOH (or local health department/water supplier).
- # Describe minor installation changes.

After completion, submit copies of test reports to the supplier of water, customer, State or local health department and retain copies for the tester's personal records.